



# 210th Street Reconstruction

## Building Community Connections

Construction Schedule Overview



Construction is scheduled to begin on April 11<sup>th</sup>! A summary of the anticipated construction schedule and impacts is detailed below. More detailed information on detours, impacts and schedule can be viewed on the project on [www.210thStreet.com](http://www.210thStreet.com).

### Construction Schedule Overview

#### Staging Area 1 -Kensington Blvd to Jacquard Avenue

- 210<sup>th</sup> Street Closed to Thru Traffic on April 11<sup>th</sup>
- Detour signs will be in place for Trinity Church and Lakeville South High School
- Jacquard Avenue will remain open to North-South Traffic
- Roadway Completion in Early November

#### Staging Area 2 – Jacquard Avenue to Dodd Boulevard

- 210<sup>th</sup> Street Closed to Thru Traffic on April 11<sup>th</sup>
- Access to properties with direct access to 210<sup>th</sup> Street will be maintained during construction
- Dodd Boulevard to remain open except between July 11<sup>th</sup> to Mid-October for roundabout construction.
- Roadway Completion end of October

#### Staging Area 3 – 210<sup>th</sup> Street/Dodd Blvd Roundabout

- Intersection will be closed April 11<sup>th</sup> to 15<sup>th</sup> for utility work and then re-opened
- Intersection Closed on July 11<sup>th</sup>
- 210<sup>th</sup> Street east of Dodd Blvd will be opened prior to closure
- Intersection Completion in Mid-October and opened to traffic

#### Staging Area 4 -Dodd Boulevard to Holyoke Avenue

- 210<sup>th</sup> Street Closed to Thru Traffic on April 11<sup>th</sup>
- Access to properties with direct access to 210<sup>th</sup> Street will be maintained during construction
- Dodd Boulevard to remain open except between July 11<sup>th</sup> to Mid-October for roundabout construction.
- Roadway Completion June 30<sup>th</sup> and opened to traffic

#### Staging Area 5 -Holyoke Avenue to Cedar Avenue

- Open to traffic during pavement replacement
- Construction anticipated to begin early May and be completed by end of June

